

STEWART'S CREEK –HABITAT RESTORATION (culvert) PROJECT

Construction Report #3

Contractor –Sum Co Eco Contracting has positioning all pumping equipment and environmental protection measures to enable dewatering of the excavation area, the pumps are in operation. The Contractor has completed installation of the new valves along the water main either side of the culvert construction and will be placing the new main through the site this week, work has also been completed on installation of the temporary coffer dams allowing construction to begin on the culvert footing.

