



**CONSTRUCTION STATUS REPORT  
BARNSTABLE INNER HARBOR DREDGING PROJECT  
BARNSTABLE, MA**

**CONTRACT NO. 08-000-13-001**

**REPORT NO. 2**

<p><b>Client:</b></p> <p><b>Town Project Manager:</b></p> <p><b>DEP/Town File No.:</b></p> <p><b>Contractor:</b></p> <p><b>RBO Project Manager:</b></p> <p><b>CLE Project Manager/Engineer:</b></p>	<p>Town of Barnstable, DPW</p> <p>John Juros</p> <p>DEP File No. SE3-5019</p> <p>Robert B. Our Inc.</p> <p>Mark Timmerman</p> <p>Christine Player</p>
<p><b>Work Performed Week Ending:</b></p>	<p>RBO – set tide board at Blish Point boat ramp</p> <p>Steele Associates Marine Consultants – performed hydrographic pre-dredge survey</p>
<p><b>Work Anticipated Week Ending: 12/07/2012</b></p>	<p>RBO – off site mobilization preparatory work, continue with project submittals, locate end of Blish Point boat ramp construction, locate toe of west side rip rap</p>
<p><b>Comments/Notations:</b></p>	